



BEREWOOD

HAMPSHIRE

West of Waterlooville Forum Report

Tuesday 1st November 2022

Berewood Development

1052 Occupations

Land Sales

Larkfields (P3B) and Woodlands Edge (P5A) sold to Bloor, on site.
Kentidge Coppice (9C) and Daubenton Glen (11A) sold to Redrow.

Facilities

Second Primary School – awaiting application to be re-submitted from HCC (Jan 2023).
Health Centre – site agreed. Heads of terms being drawn up.
Northern allotments – Anticipate delivery end of 2023.
Local centre - design to be reconsidered. Community Centre to be delivered by 2025.

Awaiting update from Havant BC re: Cemetery land.

Planning

Awaiting approval:

- Sports Pavilion and Town Park Phase 2
- Footpath diversions

Infrastructure

Western Link Road (Marrelsmoor Avenue) connection works underway, anticipated completion Summer 2023.

Stakes Hill Roundabout & Southern Access Junction – in discussion with HCC.

Adoption of phase 1 roads underway.

Cricket pitch earthworks complete.

Community

Skate Park graffiti project took place in Summer – painting the youth shelter and ramps. Over 100 young people involved.

Tree planting & time capsule on Yew Gardens to commemorate Jubilee.

Bi-annual newsletters sent out to Wellington Park, development update included in Purbrook & Widley Area Residents Association newsletter.