

# Retrofit Programme Update November

10mm Door Undercuts  
& Trickle vents


Loft Insulation

Replace/Upgrade  
Extract Ventilation

New windows

New doors




Wall Insulation



## Retrofit Programme Total 2024/2025 - Target

	PROPERTIES: COMPLETE	MEASURES: INSTALLED	REVISED TARGET PROPERTIES	REVISED TARGET MEASURES
PILOT IWI VOID				
SHDF SWEDISH COTTAGES			21	126
D4 MEASURES	16	48	75	300
ENERGY ASSESSMENT	38		75	
C4 MEASURES	45	180	75	300
VOID: LOFT INSULATION	81	81	75	75
VOID: CWI		53		60
SINGLE GLAZED			17	17
CWI Pilot - LOFT INSULATION			80	80
CWI Pilot - VENTILATION UPGRADES	19	38		160
OTHER MEASURES:				
RESPONSE CWI + LI				
RESPONSE WHOLE HOUSE				
PLANNED: CWI + LI	5	5	11	11
PLANNED WINDOWS:	6	6	113	113
MISC: VENTILATION UPGRADES			6	12
<b>TOTAL:</b>	<b>210</b>	<b>411</b>	<b>473</b>	<b>1254</b>

# WCC EPC BANDS:



\*Not including new assets where we only hold data for '24.

## Retrofit 2024/2025 programme in progress

 Swedish Pilots:



 EPC D4 and C4 in progress:



## Tenant Engagement 2024/2025:

*Retrofit Resident Liaison Officer Post: Start Date      Mid - November*

*Coffee Mornings Invites Sent      October-December*

*Use reviews 23/24 - customer service and quality to promote take-up*

*Swedish Tenant Forums complete (possible mid-project forum)*

*Media and Communications Progress: Retrofit Booklet, Website - RLO*

